From: Kline, Kelly
To: Opsal, Shelley

Subject: Fwd: Delay in Environmental Review of Google Mixed-Use Project Due to COVID Emergency

Date: Friday, May 15, 2020 2:26:58 PM

Attachments: Working EIR Schedule 5.1.20-In progress SH Markup (3).pdf

ATT00001.htm

For 2pm Mayor meeting with Kim/Rosalynn on Monday. (Sorry it's another PDF — have asked for it in another format...) Also, can you add the following to the listed agenda in the appointment?

- Historic Process

Kelly Kline

Chief Economic Development and Land Use Officer Mayor Sam Liccardo's Office kelly.kline@sanjoseca.gov

CELL: (during shelter in place)

COVID-19 Community Resources & Information:

Silicon Valley Strong: www.siliconvalleystrong.org

Begin forwarded message:

From: "Walesh, Kim" < Kim. Walesh@sanjoseca.gov>

Date: May 15, 2020 at 2:02:50 PM PDT

To: "Kline, Kelly" < Kelly. Kline@sanjoseca.gov>, "Devalcourt, Joel"

<Joel.Devalcourt@sanjoseca.gov>, "Green, Scott" <scott.green@sanjoseca.gov>

Cc: "Hughey, Rosalynn" < Rosalynn. Hughey@sanjoseca.gov>

Subject: Delay in Environmental Review of Google Mixed-Use Project Due to

COVID Emergency

Mixed-Use Project Environmental Review Workplan/Schedule

TASKS AND MILESTONES EXPECTED

DRAFT - 4.30.2020

CITY	COODDIN	ATION/DDE	APPLICATION
V.11 T	COORDIN	AIIUNVERE	APPLICATION

CITY COORDINATION/PREAPPLICATION		
Framework Presentation to City	July 18, 2019	Complete
City Working Groups (Presentation to Submittal)	Weekly	
Planning/DPW/DOT Working Groups (Thursdays)	Weekly	
APPLICATION SUBMITTALS		
EEA (Environmental Evaluation Application)	October 10, 2019	Complete
GP Amendment, DSAP Amendment	October 10, 2019	Complete
Master Planned Development Permit / Planned Development Zoning	October 10, 2019	Complete
OTHER PROJECT APPROVAL DOCUMENTS		
Design Guidelines (DWDSG)	April 20, 2020	Partial Dra
Vesting Tentative Map	tbd	
Development Agreement	tbd	
SUMMARY MILESTONES		
Applicant Submits EEA to City	October 10, 2019	Complete
City publishes NOP	October 23, 2019	Complete
City holds public scoping meeting	November 7, 2019	Complete
City publishes Draft EIR	July 14, 2020	
City transmits EIR resolution and staff report to Commission	January 22, 2021	
Commission adopts motions recommending EIR certification	February 10, 2021	
Council certifies EIR	March 9, 2021	ı
Environmental Kick-Off (internal)	June 19, 2019	Complete
ESA submits ELDP application to OPR	August 26, 2019	Complete
Applicant submits EEA to City Planning	October 10, 2019	Complete
City publishes Notice of Preparation	October 23, 2019	Complete
Presentation to Historic Landmark Commission	January 15, 2020	Complete
Public scoping session (Thursday 6:30-8:30)	November 7, 2019	Complete
Close of 30-day NOP public comment period, city transmits copies of all scoping co	November 22, 2019	Complete
Consultant submits ADEIR-1 to city	November 1, 2019	Complete
City reviews ADEIR-1, returns comments to consultants	December 9, 2019	Complete
Applicant provides draft Design for Development	December 9, 2019	Complete
ADEIR-1 Round Table	December 11, 2019	Complete
Consultant edits/submits ADEIR-2, draft MMRP, and Admin Draft TA to city	February 10, 2019	Complete
WSA due from SJWC (90 days from notice)	January 21, 2020	Complete
ADEIR-2 Round Table	February 28, 2020	Complete
City sends comments on Draft LTA	March 10, 2020	Complete
Design for Development Workshop	March 11, 2020	Complete
Design for Development Workshop Receipt of ADEIR-2 Data Gaps (from Applicant and City)	March 11, 2020 March 13, 2020	
		Complete

	F&P submits final TA/LTA to City	TBC	
	Consultant submits ADEIR-3 (ESA)	April 1, 2020	Complete
	Comments due to to ESA on ADEIR-3, (City)	April 22, 2020	Complete
	Applicant submits Draft DWDSG to City (w/o OpenSpace & Mobility)	April 20,2020	Complete
	ADEIR-3 Round Table (All)	April 27 & 28, 2020	Complete
	Applicant provides Draft DWDSG to City (Open Space)	May 4, 2020	
	City AR Deadline 1	May 8, 2020	
DEI	Applicant provides Draft DWDSG to City (Mobility)	May 11, 2020	
	Consultant submits ADEIR-4 (Full Book)	June 3 & 4, 2020	
	City AR Deadline 2	June 5, 2020	
	Applicant provides Pre-Final DWDSG & Infrastructure Plan	June 8, 2020	
	DWDSG Roundrable/Consistency Review	June 12, 2020	
	Comments due to ESA on ADEIR-4 (track changes)	June 17, 2020	
(ADEIR-4 Page Turn (All)- live edit	June 22-26, 2020	
	Applicant provides Screencheck DWDSG & IP	June 29, 2020	
	Screencheck DEIR for final Approval	July 6 & 7, 2020	
	Resolve all remaining screencheck items	July 6 & 7, 2020	
	City AR Deadline 3	July 1, 2020	
	Print ready DWDSG	July 8, 2020	
	DEIR consistency review and production (ESA)	July 8-13, 2020	
	City sends NOA to newspaper for publication (7 days in advance)	July 7, 2020	
	CAO Approval of AR	TBC	
	Consultant sends DEIR, NOA, NOC to City and SCH	July 14, 2020	
	City mails Notice of DEIR Availability (NOA) to interested parties as required by code	July 14, 2020	
	Notice of DEIR completion (NOC) transmitted to SCH	July 14, 2020	
	City publishes DEIR & AR	July 14, 2020	
	Presentation to Historic Landmarks Commission	August 5, 2020	
	End 45-day DEIR public comment period	August 28, 2020	
	Consultant submits C&R-1 and 1st Amendment to city	October 2, 2020	
	City reviews C&R-1, submits to CAO	October 19, 2020	
	CAO reviews C&R-1, 1st Amendment with City Comments	October 30, 2020	
	City finalizes review on C&R, 1st Amendment, CAO comments and sends to consultar	November 6, 2020	
ũ	C&R-1, 1st Amendment Round Table	Nov 12 & 13, 2020	
	Consultant prepares Screencheck	December 10, 2020	
	City & CAO reviews Screencheck	December 28, 2021	
	Screencheck Round Table	January 7 & 8, 2021	
	City finalizes EIR resolution, PC staff report	January 22, 2021	
	City publishes C&R, 1st Amendment, consultant prints paper copies	January 25, 2021	
Δ.	Planning Commission adopts motion recommending certification of EIR	February 10, 2021	
	Planning Commissions reviews/recommends project GP amendments and DA	February 10, 2021	
)	City Council Hearing and Certification of Project and EIR	March 9, 2021	
	Council reading for rezoning	March 16, 2021	